

Updates on Funded LPA Projects: Indiana

Project Sponsor	Project	Description	Preliminary Engineering/ Design				Right-of-Way	Design	Construction		Most Current Status Information
			Consultant Selection & NTP	Preliminary Field Check	Public Hearing / Meeting Notice	Environmental Approval	Right of Way Acquisition	Final Tracings	Bid Letting/ Award	Construction	
City of Evansville	Walnut Street Ph 2: Weinbach Ave to Vann Ave	Road Diet with bike and pedestrian accommodations, green infrastructure, and a multiuse path.	5/1/18	8/16/18	3/12/19	3/11/20	10/26/21	10/26/21	4/6/22	On Going	The project was let for bid on Jan 12, 2022. None of the bids received were below the engineers estimate. Project was relet on April 6, 2022, and awarded to Blankenberger Brothers, Inc. for a low bid of \$13,819,100. Utility relocations underway. From Weinbach to Boeke, the roadway has been restored to the intermediate course. Construction of the multi-use path continues. Traffic is allowed in from Boeke and several north-south side sideroads have been opened to accommodate residential traffic. <b>From Boeke to Vann, waterline extension work is ongoing.</b>
	Walnut Street Ph 3: MLK Jr Blvd to US 41			11/3/21	8/26/21	9/1/21	11/17/22	11/14/22	2/10/23		<b>Project was let for bids on Feb 10, 2023 and awarded to Blankenberger Brothers Inc. for the low bid of \$21,274,381.</b>
	2nd St / Parrett St/ Jefferson St	Construction of a roundabout at the intersection	8/17/14	5/1/15	Various meetings	2/15/17	On Going				Additional public meeting was held on Aug. 28, 2017.
Vanderburgh County	Oak Hill Rd from Eastwood Dr to Millersburg Rd	Road widening with bike and pedestrian accommodations	10/3/18	5/13/20	5/27/22	9/14/22	On Going				Design and utility coordination work is continuing. Center Point Energy submitted easement documents indicating that they have reimbursable utility relocations on this project. The easement locations are being evaluated. Pavement design has been approved. Right of way activities are continuing with 37 of 48 parcels secured. Permit applications have been submitted.
	Oak Hill Rd from Lynch Rd to St George Rd	Road widening with bike and pedestrian accommodations	4/1/21	12/9/21	On Going	On Going					Work on early design is underway. Comments on the Stage 1 plans were received from INDOT. A preliminary field check was held on December 9, 2021. Field work for wetland delineation and archaeology sampling is complete. Right of way engineering is underway. Consultant is working on Stage 2 plans and utility coordination.
Warrick County	Telephone Rd: Bell Rd to Fuquay Rd	Road widening with bike and pedestrian accommodations	12/19/19	4/15/21	2/1/22	4/21/22	On Going				PE contract awarded to Lochmueller Group. Preliminary plans are in development. Utility coordination underway. Pavement design completed 3/10/22. <b>Right of way acquisition underway with 73 of 79 offers made.</b>
	Epworth Rd: from SR 662 to south of SR 66	Road widening with bike and pedestrian accommodations	7/26/22	On Going							PE contract awarded to Lochmueller Group. Survey activities underway. A kick-off meeting was held on October 11, 2022. <b>A corridor traffic study and a hydraulic study were both started in January.</b>

Dates Non-italicized dates reflect the completion date for the activity, Italicized dates reflect anticipated completion dates for the activity, where appropriate.

**Updates on Funded Projects: Kentucky**

Project Sponsor	Project	Description	Preliminary Engineering/ Design				Right-of-Way	Design	Construction		Comments
			Professional Services Procurement	Preliminary Line and Grade Plans	Public Meeting / Meeting Notice	Environmental Approval	Right of Way Acquisition	Construction Procurement Package	Bid Letting/ Award	Construction	
City/County of Henderson	<b>Green River Road</b> from Bend Gate Rd to Osage Dr	Sidewalk extension with ADA improvements and markings	4/10/19	6/30/19	9/16/19	8/9/2019 & 6/1/2021	On Going				The Categorical Exclusion for Minor Projects was approved. The City and KYTC will work together on the RW phase. Title Work is complete and the documents have been submitted to KYTC. The right-of-way phase is underway. Twelve of the 15 parcels are secured.
	<b>Wathen Lane</b> from US 60 to the City Limits	Corridor upgrade with widened travel lanes, curb, gutter, and sidewalk	8/7/19	11/11/19	On Going	10/20/21	Complete	On Going			Palmer Engineering selected to do the project design. Utility coordination completed in December 2020. Final design is complete. Right of way and utility work is underway. NOPA (notice of proposed acquisition) letters have been sent out to affected parcel owners. Utility plans are complete. All parcels have been secured. The Consultant is working on final plans for letting.
KYTC	<b>Watson Lane</b> from Sunset Ln to Green River Rd	Improve safety and reduce congestion.	1/29/19	6/6/19	9/16/19	10/30/20	On Going				The Phase 1 plans are complete and an alternative has been selected. Federal authorization has been received for the second phase of design. Utility Coordination is underway. Joint inspection meeting held October 28th. Project split into 2 sections/phases with the intersection improvement phase a priority. Updated RW plans were submitted the end of April. Utilities are working on plans. Appraisal activities are under contract and 19 appraisals are expected to be completed in March.
	<b>KY 2183 and KY 1539</b>	Intersection project to improve safety.	n/a	On Hold							Design plan revisions, to minimize utility impacts and costs, are being discussed. The City and County are reviewing the project purpose, need, benefits and costs to identify a preferred alternative. The County is reviewing low volume roundabout design options for potential impacts to the utilities at the intersection, particularly impacts to the gas line.

Dates Non-italicized dates reflect the completion date for the activity,  
 Italicized dates reflect anticipated completion dates for the activity, where appropriate.

Updates on Funded INDOT Projects in MPO area

Des	Contract	Project Manager	Project	Description	Preliminary Engineering/ Design				Right-of-Way	Design	Construction		Most Current Status Information	
					Consultant Selection & NTP	Preliminary Field Check	Public Hearing / Meeting Notice	Environmental Approval	Right of Way Acquisition	Final Tracings	Bid Letting/ Award	Construction		
2000514	B-43148	Malone, Brian	US 41 Bridge Over Pigeon Creek, SB	Bridge Replacement with Pavement from Dianond Avenue to 3700 feet north	Complete	Complete	Complete	1/27/21	N/A	Complete	4/10/21	On going	Paving is done. Waiting for final items.	
2001766			US 41 From 0.02 mi S of SR 66 N Jct. (Diamond Ave.) to 0.74 mi N of SR 66, N Jct. (Diamond Ave.)	Pavement Replacement				Complete						
2000386	B-42643	Thomas, Michael	I 69 over Base Line Road/CR 600N, 3.30mi S 1-64	Bridge Maintenance And Repair	Complete	Complete		Complete		Complete	8/10/22	On going	Pre-Con was held on 10/13/2022, and the Final acceptance was sent out on 12/07/2022.	
2000639	B-42718	Risse, Dakota	SR 66 over Locust Creek, 2.86 mi W US 41	Bridge Thin Deck Overlay	Complete	Complete			N/A	Complete	10/13/22		Contract Awarded to Ram Construction for \$747,166.87	
2000640			SR 66 over Grove Avenue, 2.73mi W US 41	Bridge Thin Deck Overlay										
2000641			SR 66 over CSX RR, 2.68mi W US 41	Bridge Thin Deck Overlay										
2000642			SR 66 over Pigeon Creek, Bike Path, 1.46mi W US 41	Bridge Thin Deck Overlay										
1800142	R-40567	Bullock, Matthew	SR 65 Over I-64 EB/WB Lanes, 02.61 mi S SR-68	Bridge Replacement	Complete	Complete		Complete	N/A	Complete	12/7/22	On going	Documents posted for 9/14/22 Letting. Project was not awardable on the 9/14/22 Letting so it is being Re-Let on the 12/7/22 Letting. Contract was awarded to Blankenberger Brothers for \$12,923,950. <b>Bridge will be worked on fall and winter of 2023-24.</b>	
2000894	R-41160	Sprinkle, Emily	SR 68 From E. Jct SR 161 to US 231	HMA Overlay, Preventive Maintenance	Complete	Complete				Complete	12/7/22		Contract Awarded to J H Rudolph for \$2,169,903.93	
1593066	B-39418	Risse, Dakota	SR 68 Over Simpson Branch, 2.33 miles E of SR-61	Bridge Replacement	Complete	Complete				Complete	1/19/23		Project went to letting.	
1900782	B-44156	Bullock, Matthew	US 41 Over SR-66/Diamond Ave, 00.46 mi N SR-62	Bridge Deck Overlay	Complete	Complete				Complete	1/19/23		Project is posted on the January 19th Letting, have received several Contractor Questions. <b>Awarded to E&amp;B Paving for \$2,572,177.82</b>	
1901940			US 41 From 1.27 miles N of SR66 to 0.44 miles S of SR57	Small Structures & Drains Construction										
2000638			US 41 over Pigeon Creek, .37mi N SR 66- JBNN	Bridge Deck Overlay										
1400195	R-39921	Malone, Brian	SR 66 At Epworth Road, 0.16 mile E I-69	Intersection improvement project	Complete	Complete	TBD	Ongoing	In Process	Complete	2/10/23		Project Files sent to Central Office to be advertised for the February 10th 2023 Letting. <b>Awarded to JBI Construction for \$13,207,513.63.</b>	
1902861	R-39421	McCormick, Katie	SR 66 At New Harmony Road (WB), W. Mill Road (EB), N Happe Road (EB & WB), and Detroy Road (EB & WB)	Auxiliary Lanes, Accel & Decel or Turn Lanes	Complete	Complete				Complete	2/10/23		Project is ready to be posted for the February 15th Letting. <b>Awarded to J.H. Rudolph for \$4,001,027.82</b>	
1593068	B-39367	Bullock, Matthew	I 64 Over Plum Creek, 3.92 miles W of SR-61, EBL	Replace Superstructure	Complete	Complete			N/A		3/15/23		Revised Maintenance of Traffic from a Crossover to Phased, working to update plans accordingly. Project has been moved to the 3/15/23 Letting to allow time for MOT & Design Revisions. Received all permits, project is ready to be posted on the March 15th Letting.	
1593069			I 64 Over Plum Creek, 3.92 miles W of SR-61, WBL	Replace Superstructure	Complete	Complete								
1800176	R-44786	Bullock, Matthew	SR 61 From 0.14 mi S of I-64 to 0.88 mi N of SR-68 (Lynnville)	HMA Overlay, Preventive Maintenance	Complete	Complete			On Going		3/15/23		Final Field Check held 8/17/22. Working through utility Conflicts. Project has been moved to Contract R-44786 and will be moved to FY 24. When it is moved to FY 24 it will be bundled with a resurface project on SR 61 to the north R-42748. Change Management in review. <b>Project will be moving out of FY 23, new letting date not yet determined.</b>	
1700937	R-42753	Bullock, Matthew	SR 57 Over Schlenker Ditch, 4.44 mile N US-41	Bridge Deck Overlay	Complete	Complete			N/A		4/12/23		Received Stage 3 submittal, revised Pavement Design Patching and Joint work quantities. Working on Environmental Document and determining needed permits. Project moved to the April 12th 2023 Letting. Environmental CE-3 Submitted for review. Will post Public Notice near the end of January. <b>Project will be advertised on the April Letting.</b>	
2000692			I 69 over UNT, 3+19 S JCT SR 57	Small Structure Pipe Lining										On Going
2000715			I 69 over UNT, 0+98 S JCT I-64	Small Structure Pipe Lining										On Going
2000717			I 69 over UNT, 0+74 S JCT I-64	Small Structure Pipe Lining										On Going
2000863			SR 57 From US 41 to 1.32 mi N of US 41 (End of Concrete)	Concrete Pavement Restoration (CPR)										On Going
2000889			I 69 From 2.3 mi E of US 41 to I-64	Concrete Pavement Restoration (CPR)										On Going
2001114			SR 57 From S. Jct. of I 69 (end of Asphalt) to S. Jct. of I69 (Fly Over Ramp over I69)	Concrete Pavement Restoration (CPR)										On Going
1902709	B-42876	Arnold, Troy	US 41 Pedestrian walk at US41 & Washington Ave	Pedestrian Bridge	5/13/20	5/12/21	6/6/22	10/26/22	TBD	1/16/23	5/10/23		Environmental Complete. RW is in buying and working through getting utility relocations started.	
2000186			US 41 0.87 mi S of SR62/66 (Washington Ave)	Intersection Improvement, Median U-Turn				12/29/22						
1900099	B-42187	Risse, Dakota	I 64 Over Abandoned N & S RR, EBL, 0.82 mi E SR-65	Bridge Deck Replacement	Complete	Complete					8/9/23		In design development	
1900100			I 64 Over Abandoned N & S RR, WBL, 0.82 mi E SR-65	Bridge Deck Replacement										
1601066	R-41410	Bullock, Matthew	US 41 From N of SR 66/SR 62 (Lloyd Expwy) to 0.74 mi N of SR 66 (Diamond Ave)	Pavement replacement	Complete	Complete	Complete	Ongoing	N/A	9/5/23	9/13/23		Received Species list from City Arborist, R/W is working through Buying and Condemnation Process. Performing <b>Subsurface investigation to finalize Utility Conflicts.</b>	

Des	Contract	Project Manager	Project	Description	Preliminary Engineering/ Design				Right-of-Way	Design	Construction		Most Current Status Information											
					Consultant Selection & NTP	Preliminary Field Check	Public Hearing / Meeting Notice	Environmental Approval	Right of Way Acquisition	Final Tracings	Bid Letting/ Award	Construction												
2000736	R-42748	Risse, Dakota	SR 61 Over Smith Fork, 2.15 mi N of SR 68	Bridge Deck Overlay	Complete	Complete	Complete				9/13/23		Re-designing some Curb Ramp transitional pieces for a future side walk project. <b>Stage 3 has been turned in.</b>											
2000860			SR 61 From 0.81 mi N of SR 68 (N Town Limits Lynnville) to SR 64	HMA Overlay, Preventive Maintenance																				
1900115	B-42186	Risse, Dakota	SR 161 Over Coles Creek, 0.69 mi N SR-62	Replace Superstructure	Complete						10/12/23		In design development. <b>Awaiting guidance on bats for one des. All else going well.</b>											
2000738			SR 61 Over Taylor Ditch, 2.55 mi N of SR 66	Bridge Deck Overlay																				
2000739			SR 62 Over Otter Creek, 1.01 mi W of SR 161	Bridge Deck Overlay																				
2000740			SR 62 Over Barren Fork, 2.28 mi W of SR 161	Bridge Deck Overlay																				
2000741			SR 161 Over Little Red Creek, 0.13 mi S of SR 68	Bridge Deck Overlay																				
2000768			SR 161 Over I-64 EB/WB 0.39 mi S of SR 68	Bridge Deck Overlay																				
2000769			SR 161 Over I-64 EB/WB, 0.73 mi N of SR 68	Bridge Deck Overlay																				
2101026			I 64 over UNT, 0.64 E JCT SR 161	Scour Protection (Erosion)																				
1701058			R-40551	Risse, Dakota										SR 62, various locations between SR 61 and the West Jct SR-161	Small structure replacements	7/31/18	8/15/19	N/A	All approvals done by 9/2/2020	On Going	1/24/22	10/12/23		Letting moved to 10/12/2023 due to Utility Coordination causing delay. Received work plans from Boonville Natural Gas, waiting on routers for each for signature. Will then begin processing.
1700170														SR 161 10.46 miles N Jct SR-66	Small Structure Replacement									
1702071	SR 62 04.79 mile E SR-61	Small Structure Replacement																						
1702072	SR 62 3.88 mile E, W Jct SR-161	Small Structure Replacement																						
2000987	R-42736	McCormick, Katie	US 41 0.99 miles north to 3.33 miles North of SR 57/US 41 jct (9 Structures)	Small Structures & Drains Construction	Complete	Complete	Complete				10/12/23		<b>At risk - schedule/budget concerns. ENV &amp; ROW become an concern. Project is marked RED (at risk - possible move of letting)</b>											
2001053			I 69 I-69, 0.07 miles west to .42 miles west of US 41/I-69 jct (5 Structures)	Small Structures & Drains Construction																				
1400005	R-37845	Bullock, Matthew	US 41 At Hillsdale Road, 2.04 miles N of SR 57	Intersection improvement project	9/2/15	2/26/20	7/21/20	9/10/20	On Going	8/21/20	11/15/23		Project Bundled, Awaiting Fees from Burgess & Niple to complete design of the structures. Working on Shared Use Agreement with CSX. <b>Re-start field check scheduled for 3/7/23.</b>											
1900273		Bullock, Matthew	US 41 1.80 mi N Jct SR-57-SB	Box Culvert Replacement	Complete			On Going	N/A	8/7/23														
1900275			US 41 1.80 mi N JCT SR-57-NB	Box Culvert Replacement																				
1500041	R-42287	Arnold, Troy	SR 62 Over CSX RR, 4.19 mile W of US 41	Bridge Replacement	Complete	3/9/22 & 3/30/22	8/1/22 & 4/1/23		On Going	11/1/23 & 7/1/24	7/24/23	11/15/23	Working on Stage 2 design. Also working on environmental and utility coordination. RW Engineering complete and starting the acquisition process. <b>Received Stage 2 plans &amp; Estimates. Eastside projects Public Hearing held 3/7/23.</b>											
1600060			SR 62 Over Tekopple Avenue, 4.09 miles W US-41	Bridge Replacement																				
1602258			SR 62 Over Carpenter Creek, 4.43 miles W US-41	Bridge Replacement																				
1702066			SR 62 Pedestrian Walk at SR-62 EB/WB	Bridge Replacement																				
1900262			SR 62 At 6.62 mi W of US-41 (Schutte Rd)	Intersection Improvement																				
1900263			SR 62 At 3.09 mi W of US-41 (St. Joseph Ave.)	Intersection Improvement																				
1900264			SR 62 At 4.58 mi W of US-41 (Rosenberger Ave)	Intersection Improvement																				
1900268			SR 66 At 1.79 mi E of US-41 (Vann Ave)	Intersection Improvement																				
1900292			SR 66 At 1.20 mi W of I-69 (Burkhardt Rd)	Intersection Improvement																				
1900308			SR 62 From Rosenberger Rd (4.59 mi W of S Jct US-41) to 2.72 mi W of S Jct US-41 (Wabash Ave)	Road Reconstruction (3R/4R Standards)																				
1900317			SR 66 At 0.58 mi W of I-69 (Cross Pointe Blvd)	Intersection Improvement																				
2000187			SR 62 2.72 mi W of US 41 (Wabash Ave)	Intersection Improvement																				
2000217			SR 66 At 2.25 mi E of US 41 (Stockwell Rd)	Intersection Improvement																				
2001917			SR 62 From Posey / Vand. Co. Line to Rosenberger Rd	Rubblize PCCP & HMA Overlay																				
2100041			SR 62 At McDowell Road, 7.75 mi W of US41	Intersection Improvement																				
2200893			B-44549	McCormick, Katie										I 69 05.53 S I-64	Bridge Deck Overlay	Complete	12/14/22							PFC held on 12/14/22. <b>Stage 2 files to be received early March.</b>
2000485			B-42728	McCormick, Katie										SR 62 Over Caney Creek, 6.34 mi W of SR 261, EBL	Bridge Thin Deck Overlay	Complete								2/14/24
2000486	SR 62 Over Caney Creek, 6.34 mi W of SR 261,	Bridge Thin Deck Overlay																						
2000487	SR 62 Over Stollberg Ditch, 5.35 mi W of SR 261, EBL	Bridge Thin Deck Overlay																						
2000488	SR 62 Over Stollberg Ditch, 5.35 mi W of SR 261, WBL	Bridge Thin Deck Overlay																						
2000129	R-42199	Sprinkle, Emily	SR 66 From 2.76 miles West of US 41 Jct	Slide Correction	Complete								4/10/23	In design development										
2200880	B-44547	Sprinkle, Emily	I 64 03.04 E SR 65	Bridge Painting	On going								7/10/24	In design development										
2002134	B-43231	McCormick, Katie	I 69 NB over SR 66 EB/WB (LLOYD EXP), 01.55 S SR 62	Bridge Painting	On going								7/10/24	In design development										
2002135			I 69 SB over SR 66 EB/WB (LLOYD EXP), 01.55 S SR 62	Bridge Painting																				
2002368			I 69 NB RAMP TO SR 57 over I-69 NB/SB, 02.41 S I-64	Bridge Painting																				

Des	Contract	Project Manager	Project	Description	Preliminary Engineering/ Design				Right-of-Way	Design	Construction		Most Current Status Information
					Consultant Selection & NTP	Preliminary Field Check	Public Hearing / Meeting Notice	Environmental Approval	Right of Way Acquisition	Final Tracings	Bid Letting/ Award	Construction	
2001938	B-43232	Risse, Dakota	SR 261 over UNT, 3+70 N JCT SR 66	Small Structure Replacement with Bridge	On going						7/10/24		In design development
2002063	B-43235	Bullock, Matthew	SR 68 over MILL CREEK, 00.26 E SR 61	Bridge Replacement	Complete	Complete	Complete				7/10/24		Received Waters Report, working on Permit Determination. <b>Held Preliminary Field Check 1/11/23</b>
2001912	R-43248	Risse, Dakota	I 64 From 0.5 mi E of US 41 to 0.41 mi E of I-69	HMA Overlay, Preventive Maintenance	Complete		None	CE1 9/17/2019	N/A	8/4/25	9/11/24		In design development
2201132	R-44695	Risse, Dakota	SR 68 From 1.2 mi E. US 41 to 4.0 mi W. of SR 61 intersection on SR 68 (RPs 23.2, 31.59 and 31.79)	Small Structures & Drains Construction							12/11/2024		Designer was picked in 2/2023.