

Updates on Funded LPA Projects: Indiana

Jan-24

Project Sponsor	Project	Description	Preliminary Engineering/ Design				Right-of-Way	Design	Construction		Most Current Status Information
			Consultant Selection & NTP	Preliminary Field Check	Public Hearing / Meeting Notice	Environmental Approval	Right of Way Acquisition	Final Tracings	Bid Letting/ Award	Construction	
City of Evansville	Walnut Street Ph 2: Weinbach Ave to Vann Ave	Road Diet with bike and pedestrian accommodations, green infrastructure, and a multiuse path.	5/1/18	8/16/18	3/12/19	3/11/20	10/26/21	10/26/21	4/6/22	On Going	The project was let for bid on Jan 12, 2022. None of the bids received were below the engineers estimate. Project was relet on April 6, 2022, and awarded to Blankenberger Brothers, Inc. for a low bid of \$13,819,100. The project is approximately 85% complete. The Boeke intersection is operating in a 4-way flashing red condition on the signal. The Vann Avenue speed hump will require some reconstruction. <i>The Weinbach intersection is open to traffic.</i>
	Walnut Street Ph 3: MLK Jr Blvd to US 41			11/3/21	8/26/21	9/1/21	11/17/22	11/14/22	2/10/23	On Going	Project was let for bids on Feb 10, 2023 and awarded to Blankenberger Brothers Inc. for the low bid of \$21,274,381. The first phase of the project is under construction from US41 to New York Avenue. Much of the construction on first phase is complete. The work at the New York Ave intersection has been delayed due to water main conflict, re-design and material procurement. <i>Utility relocations continue along the corridor. Contractor is installing green infrastructure features at Grand and Evans Avenues.</i>
	2nd St / Parrett St/ Jefferson St	Construction of a roundabout at the intersection	8/17/14	5/1/15	Various meetings	2/15/17	On Going				Additional public meeting was held on Aug. 16, 2023.
Vanderburgh County	Oak Hill Rd from Eastwood Dr to Millersburg Rd	Road widening with bike and pedestrian accommodations	10/3/18	5/13/20	5/27/22	9/14/22	Complete	Complete	1/18/24		Design and utility coordination work is continuing. Center Point Energy submitted easement documents indicating that they have reimbursable utility relocations on this project. Pavement design has been approved. Permits are complete. Right of way activities are complete. <i>Project is on the Jan 18, 2024 letting.</i>
	Oak Hill Rd from Lynch Rd to St George Rd	Road widening with bike and pedestrian accommodations	4/1/21	12/9/21	On Going	On Going					Work on early design is underway. A preliminary field check was held on December 9, 2021. Field work for wetland delineation and archaeology sampling is complete. Right of way engineering is underway. Consultant is working on Stage 2 plans and utility coordination. The environmental document work continues and submittal to INDOT for review has moved from June 2023 to December 2023.
	Wimberg Rd Bridge over Locust Creek	Bridge replacement	Completed	On Going							PE contract awarded to Beam Longest and Neff. Notice to Proceed given 6/1/23. Survey work completed. Requested hydraulic information from INDOT so the hydraulic analysis and report can begin. <i>Hydraulic analysis work is continuing.</i>
Warrick County	Telephone Rd: Bell Rd to Fuquay Rd	Road widening with bike and pedestrian accommodations	12/19/19	4/15/21	2/1/22	4/21/22	Complete	On Going	7/10/24		PE contract awarded to Lochmueller Group. Preliminary plans are in development. Utility coordination underway. Pavement design completed 3/10/22. Permits are secured. Utility work plans are being submitted. Right of way parcels secured.
	Epworth Rd: from SR 662 to south of SR 66	Road widening with bike and pedestrian accommodations	7/26/22	On Going							PE contract awarded to Lochmueller Group. Survey activities underway. A kick-off meeting was held on October 11, 2022. Draft Traffic Study, Hydraulic Study, and Archeology Study completed. Preliminary field check moved to December 2023 to allow time for additional archeological studies.
	Oak Grove Rd Phase IV: From SR 261 to	Road widening with bike and pedestrian accommodations	12/28/23								PE contract awarded to Lochmueller Group. <i>Notice to Proceed with design issued 12/28/23.</i>

Dates Non-italicized dates reflect the completion date for the activity, Italicized dates reflect anticipated completion dates for the activity, where appropriate.

Updates on Funded Projects: Kentucky

Jan-24

Project Sponsor	Project	Description	Preliminary Engineering/ Design				Right-of-Way	Design	Construction		Comments
			Professional Services Procurement	Preliminary Line and Grade Plans	Public Meeting / Meeting Notice	Environmental Approval	Right of Way Acquisition	Construction Procurement Package	Bid Letting/ Award	Construction	
City/County of Henderson	Green River Road from Bend Gate Rd to Osage Dr	Sidewalk extension with ADA improvements and markings	4/10/19	6/30/19	9/16/19	8/9/2019 & 6/1/2021	On Going				The Categorical Exclusion for Minor Projects was approved. The City and KYTC will work together on the RW phase. Title Work is complete and the documents have been submitted to KYTC. The right-of-way phase is underway. <i>Seventeen parcels are secured. One remains in negotiations.</i> Targeting a spring 2024 project letting.
	Wathen Lane from US 60 to the City Limits	Corridor upgrade with widened travel lanes, curb, gutter, and sidewalk	8/7/19	11/11/19	On Going	10/20/21	Complete	Complete	On Going		Palmer Engineering selected to do the project design. Utility coordination completed in December 2020. Final design is complete. Utility plans are complete. All parcels have been secured. The Consultant will be submitting the bid letting documents to KYTC. The environmental document update is complete. HMG is in process of relocating gas mains along the corridor and completion expected by fall. Water relocations are part of the contract work. <i>Bid opening was on 1/5/24. Three bids received and are under evaluation.</i>
KYTC	Watson Lane from Sunset Ln to Green River Rd	Improve safety and reduce congestion.	1/29/19	6/6/19	9/16/19	10/30/20	On Going				The Phase 1 plans are complete and an alternative has been selected. Federal authorization has been received for the second phase of design. Utility Coordination is underway. Joint inspection meeting held October 28th. Project split into 2 sections/phases with the intersection improvement phase a priority. Updated RW plans were submitted the end of April. Utilities are working on plans. Appraisal activities are underway. Utility agreements are in place and the utility plans have been requested and are due for submittal in October.
	KY 2183 and KY 1539	Intersection project to improve safety.	n/a	On Hold							Design plan revisions, to minimize utility impacts and costs, are being discussed. The City and County are reviewing the project purpose, need, benefits and costs to identify a preferred alternative. The County is reviewing low volume roundabout design options for potential impacts to the utilities at the intersection, particularly impacts to the gas line.

Dates Non-italicized dates reflect the completion date for the activity,
Italicized dates reflect anticipated completion dates for the activity, where appropriate.

Updates on Funded INDOT Projects in MPO area

Des	Contract	Project Manager	Project	Description	Preliminary Engineering/ Design				Right-of-Way	Design	Construction		Most Current Status Information
					Consultant Selection & NTP	Preliminary Field Check	Public Hearing / Meeting Notice	Environmental Approval	Right of Way Acquisition	Final Tracings	Bid Letting/ Award	Construction	
1800142	R-40567	Bullock, Matthew	SR 65 Over I-64 EB/WB Lanes, 02.61 mi S SR-68	Bridge Replacement	Complete	Complete		Complete	N/A	Complete	12/7/22	On going	Documents posted for 9/14/22 Letting. Project was not awardable on the 9/14/22 Letting so it is being Re-Let on the 12/7/22 Letting.Contract was awarded to Blankenberger Brothers for \$12,923,950. Bridge will be worked on fall and winter of 2023-24. Construction will begin mid January 2024, Traffic will be diverted to off ramps so I64 can be closed for demolition and construction of the new structure.
1900782	B-44156	Bullock, Matthew	US 41 Over SR-66/Diamond Ave, 00.46 mi N SR-62	Bridge Deck Overlay	Complete	Complete				Complete	1/19/23	On going	Project is posted on the January 19th Letting, have received several Contractor Questions. Awarded to E&B Paving for \$2,572,177.82. Maintenance of Traffic in place, work has begun on bridge. Worked through RR agreement/permit & Utility conflict at the structure near the RR Tracks. Last pipe was installed in December.
1901940			US 41 From 1.27 miles N of SR66 to 0.44 miles S of SR57	Small Structures & Drains Construction									
2000638			US 41 over Pigeon Creek, .37mi N SR 66- JBNB	Bridge Deck Overlay									
1400195	R-39921	Malone, Brian	SR 66 At Epworth Road, 0.16 mile E I-69	Intersection improvement project	Complete	Complete	Complete	Complete	Complete	Complete	2/10/23	On going	Construction On-Going
1902861	R-39421	McCormick, Katie	SR 66 At New Harmony Road (WB), W. Mill Road (EB), N Happe Road (EB & WB), and Detroy Road (EB & WB)	Auxiliary Lanes, Accel & Decel or Turn Lanes	Complete	Complete				Complete	2/10/23	On going	Construction On-Going
1700937	R-42753	Bullock, Matthew	SR 57 Over Schlensker Ditch, 4.44 mile N US-41	Bridge Deck Overlay	Complete	Complete		On Going	N/A	Complete	4/12/23	On going	Received Stage 3 submittal, revised Pavement Design Patching and Joint work quantities. Working on Environmental Document and determining needed permits. Project moved to the April 12th 2023 Letting. Environmental CE-3 Submitted for review. Will post Public Notice near the end of January. Project will be advertised on the April Letting. Project was awarded to E&B Paving for the low bid of \$13,458,792.27
2000692			I 69 over UNT, 3+19 S JCT SR 57	Small Structure Pipe Lining				On Going					
2000715			I 69 over UNT, 0+98 S JCT I-64	Small Structure Pipe Lining				On Going					
2000717			I 69 over UNT, 0+74 S JCT I-64	Small Structure Pipe Lining				On Going					
2000863			SR 57 From US 41 to 1.32 mi N of US 41 (End of Concrete)	Concrete Pavement Restoration (CPR)				On Going					
2000889			I 69 From 2.3 mi E of US 41 to I-64	Concrete Pavement Restoration (CPR)				On Going					
2001114			SR 57 From S. Jct. of I 69 (end of Asphalt) to S. Jct. of I69 (Fly Over Ramp over I69)	Concrete Pavement Restoration (CPR)				On Going					
1593068	B-39367	Bullock, Matthew	I 64 Over Plum Creek, 3.92 miles W of SR-61, EBL	Replace Superstructure	Complete	Complete			N/A	Complete	8/9/23	On going	Received all permits, project is ready to be posted on the March 15th Letting. Project was not awardable on the March letting, will be relet May 10th, 2023, Reletting on 8/9/2023 Letting.
1593069			I 64 Over Plum Creek, 3.92 miles W of SR-61, WBL	Replace Superstructure	Complete	Complete							
1902709	B-42876	Bullock, Matthew	US 41 Pedestrian walk at US41 & Washington Ave	Pedestrian Bridge	5/13/20	5/12/21	6/6/22	Complete	Still in Process	Complete	8/9/23	On going	Final Tracings submitted with RW and Utility exceptions. Low bid was not awardable. Reletting on the 8/9/2023 Letting. Ground Breaking Scheduled for 9/28/23.
2000186			US 41 0.87 mi S of SR62/66 (Washington Ave)	Intersection Improvement, Median U-Turn				Complete					
1900099	B-42187	Hill, Luke	I 64 Over Abandoned N & S RR, EBL, 0.82 mi E SR-65	Bridge Deck Replacement	Complete	Complete		Complete	N/A	Complete	10/12/23	On going	In design development. Final Tracing Files sent to Central Office for Letting. Project pushed back from 9/13/23 letting to 10/12/23 letting. Awarded to Ragle for \$2,494,331.20. Pre-con at Evansville Sub-District January 29th
1900100			I 64 Over Abandoned N & S RR, WBL, 0.82 mi E SR-65	Bridge Deck Replacement				Complete					
1601066	R-41410	Bullock, Matthew	US 41 From N of SR 66/SR 62 (Lloyd Expwy) to 0.74 mi N of SR 66 (Diamond Ave)	Pavement replacement	Complete	Complete	Complete	Ongoing	N/A	Complete	10/12/23	On Going	Received Species list from City Arborist, R/W is working through Buying and Condemnation Process. Preforming Subsurface investigation to finalize Utility Conflicts. Final Field Check to be scheduled for the end of May. Identifying final utility conflicts and relocations, project moved to the 10/12/2023 Letting. Final Plans sent to CO to be publish on the October Letting. Finalizing revisions to avoid utility conflicts. Project was awarded to E&B Paving for \$35,829,065. Construction on the southbound side has begun, shoulder strengthening will be the first phase, this will accommodate the traffic while the Northbound side is worked on.

Des	Contract	Project Manager	Project	Description	Preliminary Engineering/ Design				Right-of-Way	Design	Construction		Most Current Status Information
					Consultant Selection & NTP	Preliminary Field Check	Pubic Hearing / Meeting Notice	Environmental Approval	Right of Way Acquisition	Final Tracings	Bid Letting/ Award	Construction	
2000738	B-42186	Risse, Dakota	SR 61 Over Taylor Ditch, 2.55 mi N of SR 66	Bridge Deck Overlay	Complete	Complete		On-Going	N/A	Complete	11/15/23		In design development. Final Tracings have been turned in for the November 2023 letting.
2000739			SR 62 Over Otter Creek, 1.01 mi W of SR 161	Bridge Deck Overlay									
2000741			SR 161 Over Little Red Creek, 0.13 mi S of SR 68	Bridge Deck Overlay									
2000768			SR 161 Over I-64 EB/WB 0.39 mi S of SR 68	Bridge Deck Overlay									
2000769			SR 161 Over I-64 EB/WB, 0.73 mi N of SR 68	Bridge Deck Overlay									
2101026			I 64 over UNT, 0.64 E JCT SR 161	Scour Protection (Erosion)									
1900268	R-44898	Bullock, Matthew	SR 66 At 1.79 mi E of US-41 (Vann Ave)	Intersection Improvement	Complete	3/9/22	8/1/22	On Going		Complete	1/18/24		Working on Stage 3. Obtaining SUE to identify utility conflict/relocations. Separated from R-42287. Environmental Document submitted to Federal Highway on 7/7/23. Working through reimbursable agreements with Utilities. Final Plans sent to Central office, finalizing Pre-Print revisions. Project is currently advertised for the 11/15/23 Letting. We are responding to Contractor questions. Contract was not awardable on the November Letting. We moved the contract to the January 18th 2024 Letting.
1900292			SR 66 At 1.20 mi W of I-69 (Burkhardt Rd)	Intersection Improvement				On Going					
1900317			SR 66 At 0.58 mi W of I-69 (Cross Pointe Blvd)	Intersection Improvement				On Going					
2000217			SR 66 At 2.25 mi E of US 41 (Stockwell Rd)	Intersection Improvement				On Going					
1800176	R-42748	Risse, Dakota	SR 61 From 0.14 mi S of I-64 to 0.88 mi N of SR-68 (Lynnville)	HMA Overlay, Preventive Maintenance	Complete	Complete			On Going	Complete	1/18/24		Utility Reimbursement Agreement in process with INDOT. Finalizing Right of Way condemnations. Utility Permits and NTP were sent so that relocations can begin. Working with the town to determine impacts from it's Decorative Lighting project.
2000736		Risse, Dakota	SR 61 Over Smith Fork, 2.15 mi N of SR 68	Bridge Deck Overlay	Complete	Complete				Complete			Final tracings have been submitted to CO to be on 1/18/2024 letting.
2000860			SR 61 From 0.81 mi N of SR 68 (N Town Limits Lynnville) to SR 64	HMA Overlay, Preventive Maintenance									
2200893	B-44549	McCormick, Katie	I 69 05.53 S I-64	Bridge Deck Overlay	Complete	12/14/22				Complete	1/18/24		No new updates. Files submitted for FT.
2001053	R-42736	McCormick, Katie	I 69 I-69, 0.07 miles west to .42 miles west of US 41/I-69 jct (5 Structures)	Small Structures & Drains Construction	Complete	Complete	Complete				2/15/24		2001053 - will stay on contract / letting date of 04/10/2024 - DES 2000987 has been removed and submitted to contract 43226.
2000485	B-42728	Hill, Luke	SR 62 Over Caney Creek, 6.34 mi W of SR 261, EBL	Bridge Thin Deck Overlay	Complete	Complete	Complete	Complete	Complete	Reviewing Process	2/15/24		Project moved to Luke Hill. Final Tracings being reviewed. Contract scheduled to let in February. Questions being answered.
2000486			SR 62 Over Caney Creek, 6.34 mi W of SR 261, WBL	Bridge Thin Deck Overlay				Complete					
2000487			SR 62 Over Stollberg Ditch, 5.35 mi W of SR 261, EBL	Bridge Thin Deck Overlay				Complete					
2000488			SR 62 Over Stollberg Ditch, 5.35 mi W of SR 261, WBL	Bridge Thin Deck Overlay				Complete					
2000129	R-42199	Sprinkle, Emily	SR 66 From 2.76 miles West of US 41 Jct	Slide Correction	Complete	On Going					2/15/24		In design development, moving to FY 25. Working on scheduling a initial site visit meeting to determine slide limits. Geotechnical Report was submitted on 8/30/2023. Slide limits were determined and a correction type was determined. Approval to remove trees was given by the Evansville Tree Board, Stage 1 being developed.
1702066	R-42287	Bullock, Matthew	SR 62 Pedestrian Walk at SR-62 EB/WB	Bridge Replacement	Complete	Complete	Complete	On Going			3/13/24		Final Field check held 8/29/23, Stage 3 Plans will be submitted in September, INFRA Grant Application submitted. Working on Utility Reimbursement agreements. Public Hearing Scheduled 9/26/23. Post Public Hearing Environmental Document is being reviewed by INDOT Environmental Division. Working through Final Utility Relocation agreements. Discussing Public Education Plan going forward. We are going to ramp up our advertising to encourage people to subscribe to project updates. thelloyd4u.com. Project moved to the March 13th 2024 letting. Files have been moved to Central Office for Advertisement. Working through final Utility Information and Railroad Coordination.
1900262			SR 62 At 6.62 mi W of US-41 (Schutte Rd)	Intersection Improvement				On Going					
1900264			SR 62 At 4.58 mi W of US-41 (Rosenberger Ave)	Intersection Improvement				On Going					
1900308			SR 62 From Rosenberger Rd (4.59 mi W of S Jct US-41) to 3.92 mi W of S Jct US-41 (Ingle Ave)	Road Reconstruction (3R/4R Standards)				On Going					
2001917			SR 62 From 8.56 mi W US 41 to 4.59 mi W of US 41 (East of Posey/Vanderburgh Count Line to Rosenberger Rd	Rubblize PCCP & HMA Overlay				On Going					
2100041			SR 62 At McDowell Road, 7.75 mi W of US41	Intersection Improvement				On Going					

Des	Contract	Project Manager	Project	Description	Preliminary Engineering/ Design				Right-of-Way	Design	Construction		Most Current Status Information
					Consultant Selection & NTP	Preliminary Field Check	Pubic Hearing / Meeting Notice	Environmental Approval	Right of Way Acquisition	Final Tracings	Bid Letting/ Award	Construction	
2100668	B-43969	Risse, Dakota	I 64 EBL over CR 100 W, 01.92 E SR 61	Bridge Deck Overlay	Complete						12/10/25		In design development. Initial field check to be held on March 21, 2023. STG 2 has been turn in.
2100669			I 64 WBL over CR 100 W, 01.92 E SR 61	Bridge Deck Overlay									
2100717			I 64 EBL over TRIB. OF COLES CREEK, 06.74 E SR 61	Bridge Deck Overlay									
2100718			I 64 WBL over TRIB. OF COLES CREEK, 06.74 E SR 61	Bridge Deck Overlay									
2100044	R-44013	Hill, Luke	SR 62 (Morgan Ave.) At Boeke Road, 1.01 mi E of US 41	Intersect. Improv. W/ Added Turn Lanes							3/11/26		
2100051			SR 62 At Stockwell Road, 2.01 mi E of US 41	Intersect. Improv. W/ Added Turn Lanes									
2200688	B-44512	Risse, Dakota	SR 61 00.21 miles S of SR 68	Bridge Thin Deck Overlay	Complete						7/8/26		In design development
2200714			I 64 EB over Indiana Southern RR 03.00 miles W of SR 61	Bridge Thin Deck Overlay									
2200715			I 64 WB over Indiana Southern RR 03.00 miles W of SR 61	Bridge Thin Deck Overlay									
2200649	B-44508	Howder, Aubrey	US 41 NB over Pond Flat Ditch 02.01 miles S of I-64	Bridge Replacement							9/2/26		
2200650			US 41 SB over Pond Flat Ditch 02.01 miles S of I-64	Bridge Replacement									
2200978	R-44501	Risse, Dakota	SR 61 From SR 66 to E Jct with SR 62	Concrete Pavement Restoration (CPR)							9/2/26		Waiting on NTP
2200037	R-44499	Hill, Luke	US 41 0.66 miles S. of SR 57 at St. Petersburg Rd	Intersection Improvement							11/5/26		
2200040			US 41 At SR 57 Intersection	Intersection Improvement							11/5/26		
2200044			US 41 1.57 miles S of SR 57 At St. George Road	Intersection Improvement							11/5/26		
2200518	R-44505	Sprinkle, Emily	I 64 From 3.32 miles E of SR 65 interchange to 1.69 miles W of SR 37 interchange	Small Structures & Drains Construction							11/5/26		Scoping meeting was held on 3/6/2023.
2200972	R-44506	Sprinkle, Emily	I 64 From 0.82 miles E of SR 65 to 0.96 miles E of SR 65	Slide Correction							12/9/26		Holding scoping meeting 5/8/2023.
2200684	B-44509	Staggs, Andrew	SR 57 01.08 miles S of I-69	Bridge Rehabilitation Or Repair							1/13/27		
2200038	R-44500	Risse, Dakota	SR 66 2.23 miles W of SR 65 at University Parkway Intersection	Intersection Improvement							2/10/27		

Non-italicized dates reflect the completion date for the activity.
Italicized dates reflect anticipated completion dates for the activity, where appropriate.