

Updates on Funded LPA Projects: Indiana

Mar-25

Project Sponsor	Project	Description	Preliminary Engineering/ Design				Right-of-Way	Design	Construction		Most Current Status Information
			Consultant Selection & NTP	Preliminary Field Check	Pubic Hearing / Meeting Notice	Environmental Approval	Right of Way Acquisition	Final Tracings	Bid Letting/ Award	Construction	
City of Evansville	Walnut Street Ph 3: MLK Jr Blvd to US 41	Road Diet with bike and pedestrian accommodations, green infrastructure, and a multiuse path.	5/1/18	11/3/21	8/26/21	9/1/21	11/17/22	11/14/22	2/10/23	On Going	Project was let for bids on Feb 10, 2023 and awarded to Blankenberger Brothers Inc. for the low bid of \$21,274,381. Much of the construction from US 41 to Canal St is complete. Utility relocations and storm sewer installation continue from Heidelberg Ave to Martin Luther King Jr Blvd. Final Asphalt surface is expected to be placed in the 4th quarter of 2024 from US41 to Garvin Street.
Vanderburgh County	Oak Hill Rd from Eastwood Dr to Millersburg Rd	Road widening with bike and pedestrian accommodations	10/3/18	5/13/20	5/27/22	9/14/22	Complete	Complete	1/18/24	On Going	Project was let for bid on January 18, 2024 and awarded to Koberstein Contracting Inc, for approximately \$8.44M. Utility relocations are underway. Asphalt in place for Phase 1, Eastwood Dr to Voit Rd. Box culvert installed by Oak Hill Elementary School. The watermain installation is completed in phase 2 up through William Brooks Drive. The contractor will begin work on completing hydrants and services after testing and chlorination are complete. Storm sewer work scheduled to begin in March. Currently about 50% of the new water services are installed. Estimating water service work and old waterline abandonment to be completed by the end of March.
	Oak Hill Rd from Lynch Rd to St George Rd	Road widening with bike and pedestrian accommodations	4/1/21	12/9/21	Complete	5/1/24	On going				Work on early design is underway. Consultant is working on Stage 2 plans and utility coordination. The IDEM Section 401 General Water Quality Certificate was approved on 3/7/24. The Corps of Engineers permit application was submitted on 3/1/24. Hearing certification received from INDOT. Environmental document resubmitted to INDOT after addressing comments. Utility coordination is nearing completion. Right of way acquisition is ongoing; 41 parcels have been acquired; 11 parcels have accepted offers and are being processed for payment, 3 parcels are being condemned. Geotechnical work has started.
	Wimberg Rd Bridge over Locust Creek	Bridge replacement	6/1/23	8/2/24	On Going	On Going					PE contract awarded to Beam Longest and Neff. Notice to Proceed given 6/1/23. Survey work completed. The hydraulic analysis was completed and the alignment was set to allow phased construction at the site. The structure, size and type study is underway to determine the most cost effective structure. Utility verification plans provided to the utilities. Stage 1 plans submitted. A field check was held on August 2. Environmental process underway. Continued to coordinate with Center Point Gas to determine relocation location. Right of way engineering underway. Received comments on the Section 106 submittal on 1/25/25. Revised archaeology report submitted 2/5/25. Geotechnical report complete.
Warrick County	Telephone Rd: Bell Rd to Fuquay Rd	Road widening with bike and pedestrian accommodations	12/19/19	4/15/21	2/1/22	4/21/22	Complete	Complete	7/10/24	On Going	PE contract awarded to Lochmueller Group. Pavement design completed 3/10/22. Permits are secured. Right of way parcels secured. Utility relocation is underway. Project was let for bid on July 10 with an apparent low bid of \$8.82M received from Blankenberger Brothers Inc. Right-of-way clearing underway. Utility relocation ongoing. Tree clearing, stump work, complete. Water main relocation underway.
	Epworth Rd Phase 1: from Tecumseh Dr to south of SR 66	Road widening with bike and pedestrian accommodations	7/26/22	9/18/24	On Going	On Going					PE contract awarded to Lochmueller Group. A kick-off meeting was held on October 11, 2022. Draft Traffic Study, Hydraulic Study, and Archeology Study completed. Preliminary field check moved to June 2024 to allow time for additional archeological studies. The County has split the project into two phases. Preliminary Field Check held Sept 18, 2024. Environmental process underway. MPPA approved January 2025 and the Draft CE was submitted 1/24/2025. Public information meeting held 1/22/2025.
	Epworth Rd Phase 2: from SR 662 to Tecumseh Dr	Road widening with bike and pedestrian accommodations	On Going								Request for Proposals for preliminary engineering posted with responses due Nov 12, 2024. PE contract awarded to Lochmueller Group.
	Oak Grove Rd Phase IV: From SR 261 to Anderson Rd	Road widening with bike and pedestrian accommodations	1/10/24	On Going							PE contract awarded to Lochmueller Group. Notice to Proceed with design issued to the Consultant 1/10/24. Topography survey nearing completion. Subsurface utility engineering to begin in May. PE and environmental tasks started. Utility engineering is ongoing. Preliminary Field Check held 1/28/25. Geotech field investigation started 2/3/25.

Dates Non-italicized dates reflect the completion date for the activity, Italicized dates reflect anticipated completion dates for the activity, where appropriate.

Updates on Funded Projects: Kentucky

Mar-25

Project Sponsor	Project	Description	Preliminary Engineering/ Design				Right-of-Way	Design	Construction		Comments
			Professional Services Procurement	Preliminary Line and Grade Plans	Pubic Meeting / Meeting Notice	Environmental Approval	Right of Way Acquisition	Construction Procurement Package	Bid Letting/ Award	Construction	
City/County of Henderson	Green River Road from Bend Gate Rd to Osage Dr	Sidewalk extension with ADA improvements and markings	4/10/19	6/30/19	9/16/19	8/9/2019 & 6/1/2021	Complete	Complete			The Categorical Exclusion for Minor Projects was approved. The City and KYTC will work together on the RW phase. Title Work is complete and the documents have been submitted to KYTC. Right-of-way activities are complete. Final bid documents have been submitted to KYTC for comment. Additional funding request has been submitted. KYTC comments received and the final bid documents have been updated. Waiting on approval of the additional funding for construction. <i>City received the Supplemental Agreement adding the construction phase. It is expected to be on the agenda for approval at the next City Commission meeting.</i>
	Wathen Lane from US 60 to the City Limits	Corridor upgrade with widened travel lanes, curb, gutter, and sidewalk	8/7/19	11/11/19	Complete	10/20/21	Complete	Complete	1/5/24	On Going	Palmer Engineering selected to do the project design. The construction contract has been awarded to Yager Materials Corp. for \$4.115M A public meeting was held on Feb. 21, 2024. Construction began March 4 and is scheduled to be completed by December 15. Contractor is installing water main line and working on grading. Excavating, grading and placement of stone for walking trail and roadway is continuing. Installation of stormwater structures and associated piping is nearing completion. Utility pole relocation is complete. <i>Cable TV and Telephone relocations continue.</i>
KYTC	Watson Lane from Sunset Ln to Green River Rd	Improve safety and reduce congestion.	1/29/19	6/6/19	9/16/19	10/30/20	On Going				The Phase 1 plans are complete and an alternative has been selected. Federal authorization has been received for the second phase of design. Utility Coordination is underway. Joint inspection meeting held October 28th. Project split into 2 sections/phases with the intersection improvement phase a priority. Updated RW plans were submitted the end of April. Utilities are working on plans. Utility agreements are in place and the utility plans have been requested and are due for submittal in October. Appraisal activities are underway with 15 of 19 completed.
	KY 2183 and KY 1539	Intersection project to improve safety.	n/a	On Hold							Design plan revisions, to minimize utility impacts and costs, are being discussed. The City and County are reviewing the project purpose, need, benefits and costs to identify a preferred alternative. The County is reviewing low volume roundabout design options for potential impacts to the utilities at the intersection, particularly impacts to the gas line.

Dates Non-italicized dates reflect the completion date for the activity,
 Italicized dates reflect anticipated completion dates for the activity, where appropriate.

Updates on Funded INDOT Projects in MPO area

Mar-25

Des	Contract	Project Manager	Project	Description	Preliminary Engineering/ Design				Right-of-Wa	Design	Construction		Most Current Status Information
					Consultant Selection & NTP	Preliminary Field Check	Public Hearing / Meeting Notice	Environmental Approval			Bid Letting/ Award	Construction	
1400195	R-39921	Malone, Brian	SR 66 At Epworth Road, 0.16 mile E I-69	Intersection improvement project	Complete	Complete	Complete	Complete	Complete	Complete	2/10/23	On going	Displaced left turn is open. Functioning very well. Some small adjustments to be made. Working on Reflectivity of pavement markings.
1700937	R-42753	Hill, Luke	SR 57 Over Schlensker Ditch, 4.44 mile N US-41	Bridge Deck Overlay	Complete	Complete		On Going	N/A	Complete	4/12/23	On going	Received Stage 3 submittal, revised Pavement Design Patching and Joint work quantities. Working on Environmental Document and determining needed permits. Project moved to the April 12th 2023 Letting. Environmental CE-3 Submitted for review. Will post Public Notice near the end of January. Project will be advertised on the April Letting. Project was awarded to E&B Paving for the low bid of \$13,458,792.27. Working North to South, Construction expected to be complete in the Fall of 24. Over 70% of the project is completed. Slowly opening back up to 2 lanes. I-69 Southbound is having continued concrete patching taking place. Pré-final inspection taking place 3/12/2025
2000692			I 69 over UNT, 3+19 S JCT SR 57	Small Structure Pipe Lining				On Going					
2000715			I 69 over UNT, 0+98 S JCT I-64	Small Structure Pipe Lining				On Going					
2000717			I 69 over UNT, 0+74 S JCT I-64	Small Structure Pipe Lining				On Going					
2000863			SR 57 From US 41 to 1.32 mi N of US 41 (End of Concrete)	Concrete Pavement Restoration (CPR)				On Going					
2000889			I 69 From 2.3 mi E of US 41 to I-64	Concrete Pavement Restoration (CPR)				On Going					
2001114			SR 57 From S. Jct. of I 69 (end of Asphalt) to S. Jct. of I69 (Fly Over Ramp over I69)	Concrete Pavement Restoration (CPR)				On Going					
1902709	B-42876	Bullock, Matthew	US 41 Pedestrian walk at US41 & Washington Ave	Pedestrian Bridge	5/13/2020	5/12/2021	6/6/2022	Complete	Complete	Complete	8/9/23	On going	Final Tracings submitted with RW and Utility exceptions. Low bid was not awardable. Reletting on the 8/9/2023 Letting. Ground Breaking Scheduled for 9/28/23. Loons have been placed and Bridge Foundations well underway. Ironing out aesthetics. Bridge has been set on abutments working on ramps. Aesthetics are final. Working on pavement for U-Turns. Pedestrian Bridge is open to Pedestrian traffic. Work on Median U-turn is ongoing.
2000186			US 41 0.87 mi S of SR62/66 (Washington Ave)	Intersection Improvement, Median U-Turn				Complete					
1601066	R-41410	Bullock, Matthew	US 41 From N of SR 66/SR 62 (Lloyd Expwy) to 0.74 mi N of SR 66 (Diamond Ave)	Pavement replacement	Complete	Complete	Complete	Complete	N/A	Complete	10/12/23	On going	Shoulder Strengthening is going down, Drainage structures on the south end will be complete within two weeks, we expect to be in Phase two with Traffic switched to the southbound side by the end of April. Revising the subgrade treatment that will work better with the soil present. Installing storm sewer. Closed Morgan Ave for 37 day closure. Working on Surface asphalt for mainline pavement. Moving into Phase 3 to work on median and southbound lanes soon: several left turns will be restricted. Closing Southbound Diamond on-ramp to begin reconstruction of the Ramp and continue Mainline reconstruction. Ramp is expected to be closed for 40 days. Contractor is installing Storm sewer and grading ditches to final grade.
2000738	B-42186	Risse, Dakota	SR 61 Over Taylor Ditch, 2.55 mi N of SR 66	Bridge Deck Overlay	Complete	Complete	N/A	On-Going	N/A	Complete	11/15/23	Compete	Awarded to E & B paving LLC. Construction is complete. Awaiting final acceptance paperwork
2000739			SR 62 Over Otter Creek, 1.01 mi W of SR 161	Bridge Deck Overlay									
2000741			SR 161 Over Little Red Creek, 0.13 mi S of SR 68	Bridge Deck Overlay									
2000768			SR 161 Over I-64 EB/WB 0.39 mi S of SR 68	Bridge Deck Overlay									
2000769			SR 161 Over I-64 EB/WB, 0.73 mi N of SR 68	Bridge Deck Overlay									
2101026			I 64 over UNT, 0.64 E JCT SR 161	Scour Protection (Erosion)									

Des	Contract	Project Manager	Project	Description	Consultant Selection & NTP	Preliminary Field Check	Pubic Hearing / Meeting Notice	Environmental Approval	Right-of-Way Acquisition	Design	Bid Letting/ Award	Construction	Most Current Status Information
1900268	R-44898	Bullock, Matthew	SR 66 At 1.79 mi E of US-41 (Vann Ave)	Intersection Improvement	Complete	3/9/2022	8/1/2022	On Going	On Going	Complete	1/18/24	On going	Contract was awarded to JBI for \$35,498,919.88. Pre-Construction meeting held 2/22/24. Construction is set to begin at Vann and Stockwell by the end of August 2024. Vann Ave left turns & Signal has been removed. Work on Stockwell Median complete. Working through Utility Conflict on the south. Division Street closed 9/4. Vann work is completed. Working on the outside area of Stockwell. In Phase 2 at Stockwell, work in the median is ongoing. CenterPoint is nearing completion of their relocation at Burkhardt. Contractor will be moving to Burkhardt and Crosspoint in late spring.
1900292			SR 66 At 1.20 mi W of I-69 (Burkhardt Rd)	Intersection Improvement				On Going	On Going				
1900317			SR 66 At 0.58 mi W of I-69 (Cross Pointe Blvd)	Intersection Improvement				On Going	On Going				
2000217			SR 66 At 2.25 mi E of US 41 (Stockwell Rd)	Intersection Improvement				On Going	On Going				
1800176	R-42748	Risse, Dakota	SR 61 From 0.14 mi S of I-64 to 0.88 mi N of SR-68 (Lynnville)	HMA Overlay, Preventive Maintenance	Complete	Complete	N/A	Complete	On Going	Complete	1/18/24	On going	Construction should begin early spring. Town is working with Commonwealth on lighting design. Pre-Construction Conference held 3/28/24. Utility Relocations on going, Construction has started. Sidewalk/curb/lighting work continued. Still waiting for this work to be complete to continue with pavement work.
2000736		Risse, Dakota	SR 61 Over Smith Fork, 2.15 mi N of SR 68	Bridge Deck Overlay	Complete	Complete		Complete	On Going	Complete		Complete	Bridge and patching are complete.
2000860			SR 61 From 0.81 mi N of SR 68 (N Town Limits Lynnville) to SR 64	HMA Overlay, Preventive Maintenance				Complete					
2000129	R-44971	Sprinkle, Emily	SR 66 From 2.76 miles West of US 41 Jct	Slide Correction	Complete	Complete	N/A	Complete	N/A	Complete	10/9/24	On-Going	Final Field Check scheduled for 5/29/2024. Final Tracings have been submitted, currently being reviewed. Files have been sent to Central Office for review. Awaiting October letting. Project was awarded, waiting on Pre-Construction meeting to be held on 1/8/2025. Construction on-going.
1702066	R-42287	Bullock, Matthew	SR 62 Pedestrian Walk at SR-62 EB/WB	Bridge Replacement	Complete	Complete	Complete	On Going		Complete	3/27/24	On-Going	Files have been moved to Central Office for Advertisement. Working through final Utility Information and Railroad Coordination. Project has been advertised on a special Letting 3/27/24. Project was awarded to Ragle and E&B Joint Venture for \$142,459,537.95, Asphalt was the winning pavement type. Pre-Construction Meeting was scheduled for 5/2/24. Shoulder Strengthening in ongoing on the south side. Utility relocations are ongoing throughout the corridor. Crossovers are close to completion, will shift traffic to the south side of Median by October. Utility relocations ongoing. Traffic is shifted into the Eastbound lanes, Demolition work has started for Pavement and Bridges. T-Wall construction at bridges is ongoing. (Same update as before) Anticipate starting demo on Railroad bridge mid March.
1900262			SR 62 At 6.62 mi W of US-41 (Schutte Rd)	Intersection Improvement				On Going					
1900264			SR 62 At 4.58 mi W of US-41 (Rosenberger Ave)	Intersection Improvement				On Going					
1900308			SR 62 From Rosenberger Rd (4.59 mi W of S Jct US-41) to 3.92 mi W of S Jct US-41 (Ingle Ave)	Road Reconstruction (3R/4R Standards)				On Going					
2001917			SR 62 From 8.56 mi W US 41 to 4.59 mi W of US 41 (East of Posey/Vanderburgh Count Line to Rosenberger Rd	Rubblize PCCP & HMA Overlay				On Going					
2100041			SR 62 At McDowell Road, 7.75 mi W of US41	Intersection Improvement				On Going					
2200880	B-44547	Malone, Brian	I 64 03.04 E SR 65	Bridge Painting	Complete	Complete	N/A	Complete	Complete	Complete	5/9/24		Project let on 05/09/2024. Awarded to Three Star Painting Inc. for \$932,702.02
2002063	B-43235	Lyle, Rachel	SR 68 over MILL CREEK, 00.26 E SR 61	Bridge Replacement	Complete	Complete	Complete	Complete	Complete	7/21/2025	11/13/25		Moved letting date to 11/13/2025 due to other projects that are currently under contract or letting in March using SR 68 as a detour. Final tracing documents are now due 7/21/2025.
2001912	R-43248	Sturgeon, Clancy	I 64 From 0.5 mi E of US 41 to 0.41 mi E of I-69	HMA Overlay, Preventive Maintenance	Complete	Complete	N/A	CE1 9/17/2019	N/A	9/23/2024	1/15/25		Pre-Con scheduled for 3/10/25
2201132	R-44695	Whitehead, Chad	SR 68 From 1.2 mi E. US 41 to 4.0 mi W. of SR 61 intersection on SR 68 (RPs 23.2, 31.59 and 31.79)	Small Structures & Drains Construction	Complete	Complete	N/A	Complete	On Going	Complete	3/12/25		Working with CenterPoint to relocate. Uploaded utility certification. Staked ROW for CenterPoint electric relocation. Issued revision for structure removal item.

Des	Contract	Project Manager	Project	Description	Consultant Selection & NTP	Preliminary Field Check	Public Hearing / Meeting Notice	Environmental Approval	Right-of-Wa	Design	Construction		Most Current Status Information
											Bid Letting/ Award	Construction	
1701058	R-40551	Risse, Dakota	SR 62, various locations between SR 61 and the West Jct SR-161	Small structure replacements	7/31/2018	8/15/2019	N/A	All approvals done by 9/2/2020	On Going	1/24/2022	3/12/25		Letting moved to 2/12/2025 due to Environmental delay on the contract. Documents currently in Construction Q/A process before letting.
1700170			SR 161 10.46 miles N Jct SR-66	Small Structure Replacement									
1702071			SR 62 04.79 mile E SR-61	Small Structure Replacement									
1702072			SR 62 3.88 mile E, W Jct SR-161	Small Structure Replacement									
2001938			SR 261 over UNT, 3+70 N JCT SR 66	Small Structure Replacement with Bridge	Complete	Complete	N/A	On Going	On Going	#####			
1900115			SR 161 Over Coles Creek, 0.69 mi N SR-62	Replace Superstructure	Complete	Complete	Complete	On Going	N/a	3/3/2022			
1593066	B-39418	Risse, Dakota	SR 68 Over Simpson Branch, 2.33 miles E of SR-61	Bridge Replacement	Complete	Complete	Complete	Complete	N/A	Complete	1/15/25	On-Going	Bid has been awarded to Blakenberger Bros. Tree clearing to begin this month.
2002134	B-43231	Brazinsky, Greg	I 69 NB over SR 66 EB/WB (LLOYD EXP), 01.55 S SR 62	Bridge Painting	On going	Complete	N/A	On Going	N/A	Complete	2/12/25		Removed from 43231 added to 46209 with letting date of 05/07/2025 Removed from 43231 added to 46209 with letting date of 05/07/2025 Stage 3 files submitted (resubmittal) - held MOT (maintenance of traffic) meeting on 07/02/2024 for additional questions with Vincennes Traffic Engineer and Area Engineer.
2002135			I 69 SB over SR 66 EB/WB (LLOYD EXP), 01.55 S SR 62	Bridge Painting				On Going		Complete			
2002368			I 69 NB RAMP TO SR 57 over I-69 NB/SB, 02.41 S I-64	Bridge Painting				Complete		Complete			
2200910			I 69 01.55 N SR 66	Bridge Painting				Complete		Complete			
2200911			I 69 01.55 N SR 66	Bridge Painting				Complete		Complete			
1902739			B-44147	Hill, Luke				SR 62 over HARPER DITCH, 01.78 E US 41		Substructure Repair And Rehabilitation		Complete	
2301254	R-45152	Sprinkle, Emily	SR 62 from 3.92 mi W of S Jct US 41 (Ingle Ave) to 2.72 mi W of Jct US 41 (Wabash Ave)	Pavement Replacement	Complete	Complete	Complete	Complete	On-going		12/10/25		New Contract, separated Des from the larger Lloyd project R-42287 to allow for Utility Relocations. Public Hearing Scheduled 9/26/23. Working to finalize Utility relocation Workplans and Agreements. Working on Stage 3 plans and redetermining utility conflicts. Updating contract documents. Working to determine lighting locations with City of Evansville. Working on Stage 3 plans, revising utility agreements, and finalizing utility conflicts.
1900263			SR 62 At 3.09 mi W of US-41 (St. Joseph Ave.)	Intersection Improvement									
2000187			SR 62 2.72 mi W of US 41 (Wabash Ave)	Intersection Improvement									
2100633	B-43972	Whitehead, Chad	SR 61 over CARTER-TRAYLOR DITCH, 00.08 E SR 261	Bridge Thin Deck Overlay	Complete	Complete	Complete	Complete	N/A		9/10/25		Stage 3 files have been transitioned to Central Office review status 12/31/24. Held Final Field Check on 02/27/2025. Sent Final Field Check Minutes on 02/28/2025. Began Final Tracings preparation and bundle coordination.
2100634			SR 61 over CYPRESS CREEK, 00.19 E SR 261	Bridge Thin Deck Overlay				Complete					
2100812	B-43986	Sturgeon, Clancy	SR 66 over UNT, 1.45mi E JCT SR 65	Small Structure Pipe Lining	Complete	Complete	N/A	On-Going	On Going		10/8/25		Change in Project manager.
1601011	R-39923	Hill, Luke	US 41 At Lynch Road, 1.0 mi N of SR-66	Intersection Improvement. Added left turn lane on SB US 41. No improvements on Lynch other than resurface.	Complete	Complete	None	CE1 9/17/2019	N/A		11/15/28		Project got moved back again to a November 2028 letting, due to lack of funds. Added right turn lane being added back in the design after getting approved from central office.
2100260	R-43982	Sturgeon, Clancy	SR 57 From 1.32 N. US 41(End of Concrete) to S. Jct. of I 69 (end of Asphalt)	HMA Overlay, Preventive Maintenance	Complete	Complete	N/A	On-Going	#####	7/21/2025	11/13/25		Stage 3 Due 3/21/25 and will be submitted soon.
2100668	B-43969	Whitehead, Chad	I 64 EBL over CR 100 W, 01.92 E SR 61	Bridge Deck Overlay	Complete	Complete	N/A	On-Going	On Going		12/10/25		Change management request submitted due to lack of funds. Waters of the US report completed. Stage 3 Review Completed on 2/19/25.
2100669			I 64 WBL over CR 100 W, 01.92 E SR 61	Bridge Deck Overlay				On Going					
2100717			I 64 EBL over TRIB. OF COLES CREEK, 06.74 E SR 61	Bridge Deck Overlay				Complete					
2100718			I 64 WBL over TRIB. OF COLES CREEK, 06.74 E SR 61	Bridge Deck Overlay				Complete					
2100044	R-44013	Hill, Luke	SR 62 (Morgan Ave.) At Boeke Road, 1.01 mi E of US 41	Intersect. Improv. W/ Added Turn Lanes	Complete	2/15/2024	N/A	On-Going	On-Going		2/10/27		In design development. Initial Field Check was held in February. Utility coordination is ongoing, while Stage 1 plans are being designed. This contract was pushed back to a letting date of 2/10/2027 due to traffic funding. Continued Stage 3 plan design, Right of Way appraising continuing and work plans for utilities are getting reviewed.
2100051			SR 62 At Stockwell Road, 2.01 mi E of US 41	Intersect. Improv. W/ Added Turn Lanes				On-Going					

Des	Contract	Project Manager	Project	Description	Preliminary Engineering/ Design				Right-of-Wa	Design	Construction		Most Current Status Information
					Consultant Selection & NTP	Preliminary Field Check	Public Hearing / Meeting Notice	Environmental Approval			Bid Letting/ Award	Construction	
2200649	B-44508	Hill, Luke	US 41 NB over Pond Flat Ditch 02.01 miles S of I-64	Bridge Replacement	Complete	N/A	N/A	On-going	On-Going		9/2/26		Hydraulic Assessment is currently in review at INDOT. Currently working on Stage 1 plan development. Going to be bundled with US 41 Rubblization project. Received updated estimates for both projects. Geotechnical investigation is ongoing and a notice to proceed was given. Utility coordination is ongoing.
2200650			US 41 SB over Pond Flat Ditch 02.01 miles S of I-64	Bridge Replacement				On-Going					
2200037	R-44499	Hill, Luke	US 41 0.66 miles S. of SR 57 at St. Petersburg Rd	Intersection Improvement	Complete	N/A	On-Going	On-Going	On-Going		9/15/27		Kick-Off Meeting Held in November, Early Development for Stage 1 plans and Utility Coordination Meetings are on On-Going and Survey is being completed. Stage 1 of plan design was submitted on 9/3/2024. Discussion about moving the letting date due to traffic funds are in process. Additional design being proposed in southeast corner and is being reviewed. Utility and railroad coordination is on-going. Schedule is going to be reviewed in a meeting.
2200040			US 41 At SR 57 Intersection	Intersection Improvement	Complete	N/A	On-Going	On-Going	On-Going		1/16/30		Kick-Off Meeting Held in November, Early Development for Stage 1 plans and Utility Coordination Meetings are on On-Going and Survey is being completed. Due to shifting Safe Program prioritization. Project letting was moved to 1/16/2030. Stage 1 design plans are currently getting developed and utility coordination is on-going.
2200044			US 41 1.57 miles S of SR 57 At St. George Road	Intersection Improvement	Complete	N/A	On-Going	On-Going	On-Going		10/11/29		Kick-Off Meeting Held in November, Early Development for Stage 1 plans and Utility Coordination Meetings are on On-Going and Survey is being completed. Met with the Evansville Airport to discuss plans and Right-of-Way. Held meeting with stakeholders across the airport to discuss the traffic flow and maintenance of traffic issues. Project got moved back due to reshuffling taking place central office. New letting date is 10/11/2029. Continued work on stage 1 design plans and starting to develop Hydraulics.
2200518	R-44505	Hill, Luke	I 64 From 3.32 miles E of SR 65 interchange to 1.69 miles W of SR 37 interchange	Small Structures & Drains Construction	Complete	Complete	On-Going				11/5/26		Scoping meeting was held on 3/6/2023. Continuation of Stage 1 designing with Hydraulics being investigated. Preliminary Field Check will be held in the fall. Archaeological investigation is on-going as well as the Red Flag Investigation. Completed Inlet design, waters report is going to be submitted within the next month.
2200972	R-44506	Hill, Luke	I 64 From 0.82 miles E of SR 65 to 0.96 miles E of SR 65	Slide Correction	Complete	Complete	On-Going				12/9/26		Holding scoping meeting 5/8/2023. Preliminary Field check held on May 29th. Stage 1 plans being developed. Soil borings took place in October and geotechnical report is being developed. Meeting will be held on 3/14/25 to discuss alternative analysis from the geotech report.
2200684	B-44509	Sturgeon, Clancy	SR 57 01.08 miles S of I-69	Bridge Rehabilitation Or Repair	Complete	Complete	N/A	On-Going	On-Going	9/20/2027	1/12/28		Continuing to work on utility coordination and environmental work.
2200038	R-44500	Risse, Dakota	SR 66 2.23 miles W of SR 65 at University Parkway Intersection	Intersection Improvement	On-Going						2/10/2027		NTP (Notice to Proceed) to be received soon.
2301683	R-45427	Sprinkle, Emily	SR 66 SR 66 (LLOYD Expressway) From US 41 to 0.66 mi E of I 69 (Epworth Road)	Other Type Project (Miscellaneous)	On-Going								Waiting on Notice to Proceed.
2301241	R-45295	Sprinkle, Emily	SR 66 From 1.81 mi E of US 41 to 1.91 E of US 41 (EB)	Bike/Pedestrian Facilities	Complete	On-Going					9/15/2027		Notice to Proceed issued, working on survey.
2300710	R-45035	Sprinkle, Emily	SR 62 1.50 mi W of I-69 (Green River Rd.)	Other Intersection Improvement	On going						7/11/29		Waiting on Notice to Proceed.

Non-italicized dates reflect the completion date for the activity.
Italicized dates reflect anticipated completion dates for the activity, where appropriate.